COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS ROADS & DRAINS AT 3RD MAIN 3RD MAIN OF DEFENCE COLONY IN WARD NO.14**

2. Sanctioned Estimate No. & Dt : T.S.No 336/12-13 dt 31.1.2013

3. Head of Account which is Chargeable : Plan 1777

4. Work Order No. & Dt : BBMP/AST/13-14 dt 17.6.2013

5. Name of Contractor : **SRI.M.RAJASHEKAR**

6a. Time stipulated for completion of work : 90 Days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 826 Page No. 82512 to 82516

8. Check measurement of the Asst. : M.B. No. 826 Page No. 82512 to 82516

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official incharge of the work : AEE (DSD)

10. a) Asst. Engineer : ಡಿ.ಎಸ್.ಮಂಜುನಾಥ

b) Asst. Exe. Engineer : ಡಿ.ಎಸ್.ಮಂಜುನಾಥ.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
19.90	1863049/-	126912/-	—

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
15.4.14

ASST. EXECUTIVE ENGINEER
[illegible] SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
ACCOUNTS SUPTD.
Bruhat B[illegible]agara Palike,
Dasa[illegible]ngalore-5

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.